

# Overview of work completed MARCH 15 -28, 2026

- Mobilized track hoe, sheepsfoot, water truck skid steer
- Working the berms for new Cells 1 and 2
- Plumbing rough in



# Berm Construction



# Initial load of pipe arrived



# Removed Supernatant above the sludge



Free water in the cell is almost gone



# Plumbing Rough in



# Soon

- Intend to start to haul the sludge to the field early the week of the 30th
- The builders are supposed to return and start on items needed to complete rough in inspection approval
- Blowers are in Montrose and should be brought on site in the next week or two
- Continue constructing new Cells 1 and 2